

Activity ID	Activity Description	Original Duration	Start	Finish	2011												2012												2013												2014											
					A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M														
<b>SMH - Project Agreement Schedule (10-Dec-2010)</b>					▼ SMH																																															
<b>RFP</b>					▼ RFP																																															
101000	Technical Submission Closing Date	0		21-Jul-10 A	◆ Technical Submission Closing Date																																															
101010	Financial Submission Closing Date	0		18-Aug-10 A	◆ Financial Submission Closing Date																																															
101020	Selection of Preferred Proponent	0		30-Sep-10 A	◆ Selection of Preferred Proponent																																															
101030	Financial Close	0		24-Dec-10	◆ Financial Close																																															
<b>MILESTONES</b>					▼ MIL																																															
101150	Establish Equipment Committee (30 Calendar Days After Financial Close)	0	26-Jan-11		◆ Establish Equipment Committee (30 Calendar Days After Financial Close)																																															
101040	Start of Mobilization	0	17-Feb-11		◆ Start of Mobilization																																															
101050	Commence Construction	0	11-Mar-11		◆ Commence Construction																																															
101060	Commissioning Plan Deliver to Authority	0		05-Apr-12	◆ Commissioning Plan Deliver to Authority																																															
101070	Building Fully Enclosed	0		06-Dec-12	◆ Building Fully Enclosed																																															
101080	ED Move-in Schedule (Deliver to Authority) 180 Calendar Days Prior to Target ED Opening Date	0		21-Dec-12	◆ ED Move-in Schedule (Deliver to Authority) 180 C																																															
101090	Permanent Power On	0		09-Jan-13	◆ Permanent Power On																																															
101100	Emergency Department Complete (Target ED Opening Date)	0		28-Jun-13*	◆ Emergency Department Compl																																															
101110	Facility Move-in Schedule (Deliver to Authority) 180 Calendar Days Prior to Target Service Commencement Date	0		03-Sep-13	◆ Facility Move-in Schedul																																															
101120	Substantial Performance	0		03-Feb-14*	◆ Substanti																																															
101130	Target Service Commencement Date	0		28-Feb-14*	◆ Target																																															
101140	Total Completion	0		31-Mar-14*	◆ Total																																															

Prj ID: SMH(10-12-2010)  
TASK filter: All Activities

Layout: SMH-PA Sched  
Data Date: 01-Oct-10

Run Date: 10-Dec-10 Run Time: 10:27

- Remaining Hammock
- Remaining Work
- Critical Remaining Work
- Expected Finish
- Milestone
- Critical Milestones
- Summary



1-30

## Project Agreement Schedule

Date	Revision	Checked	Approved
15-Jul-10	Issue For Review		
24-Nov-10	Issued as Proposal Extract		
10-Dec-10	Issued as Project Agreement Schedule		































































