


APPENDIX 3H
COMMISSIONING

Please see attached.

Table of Contents

Table of Contents	2
1. Commissioning Team Organizational Chart	3
2. Commissioning Authority Scope of Work	4
3. Commissioning Plan Table of Contents	7
4. Functional Test Plan SAMPLE	10
5. FF&E Handover Form SAMPLE	12
6. Training Summary SAMPLE	14
7. Training Plan SAMPLE	16
8. Sampling Rate for Functional Testing	18
9. Commissioning Report Table of Contents	20
10. Systems Manual Table of Contents	21

1. Commissioning Team Organizational Chart



2. Commissioning Authority (CxA) Scope of Work

In general, the scope of Commissioning Authority (CxA) services shall follow CSA Z8001 and the Commissioning Authority scope and responsibilities as defined in Schedule 3.

This includes but is not limited to the following key activities and deliverables:

DESIGN PHASE

1. Participate in design meetings and project meetings to ensure that the design objectives and intent are clearly documented;
2. Authority's Project Requirements: Review the Authority's project requirements, including test parameters and key success criteria. CxA will review and assure that these documents are clear and complete including language on the following building features:
 - All building systems included in the commissioning (Cx) process scope of work,
 - energy consumption,
 - energy conservation,
 - commissioning requirements,
 - indoor environmental quality,
 - environmental sustainability,
 - staff training,
 - operation and maintenance (O&M) documentation,
3. Basis of Design: The Commissioning Authority shall review Basis of Design documents.
4. Perform a focused review of design development and construction documents; Review to include verification that the following has been provided:
 1. Clear and rigorous design documentation, including detailed and complete sequences of operation.
 2. An HVAC fire and emergency power response matrix that lists all equipment and components (air handlers, dampers, valves, etc.) with their status and action during a fire alarm and under emergency power.
 3. Access for reading gages, entering doors and panels, observing and replacing filters, coils, etc.
 4. Required isolation valves, dampers, interlocks, piping, etc. to allow for manual overrides, simulating failures, seasons and other testing conditions.
 5. Sufficient monitoring points in the Building Management System (BMS), even beyond that necessary to control the systems, to facilitate performance verification and O&M.
 6. Adequate trending and reporting features in the BMS.
 7. Pressure and temperature (P/T) plugs close to controlling sensors for verifying their calibration.
 8. Pressure gages, thermometers and flow meters in strategic areas for verifying system performance and ongoing O&M.
 9. Pressure and temperature (P/T) plugs at less critical areas or on smaller equipment where gages and thermometers would be over-kill.
 10. Specification of the location and criteria for the VAV duct static pressure sensor and chilled water differential pressure sensor.
 11. Adequate balancing valves, flow metering and control stations and control system functions to facilitate and verify reliable test and balance.
 12. Uniform inlet connection requirements to VAV terminal boxes.
 13. Maintenance access to components requiring service / replacement.

5. Prepare a detailed Commissioning Plan based on the Schedule 3 Design and Construction Specifications and Project Co design.
6. Review and provide input to Project Co specification sections related to commissioning delivery of the facilities and the roles and responsibilities of the Commissioning Authority and Project Co;
7. Review maintenance requirements and access of all equipment and systems; and
8. Coordinate other commissioning related specification section throughout various specification division with the design team to avoid duplication and ensure consistency of Project Co's commissioning requirements and responsibilities.
9. Review Project Co commissioning requirements and provide recommendations and comments to the Authority and project team. Assist the Authority and Project Co in defining and additional Cx requirements to be included in the Commissioning Plan.
10. Participate in meetings with the Authority (including Clinical User Group, IMIT, Integrated Protective Services, and OH&S teams), Construction Manager, and Equipment Vendor Representatives with Authority Operating Personnel (FMO) to facilitate their review and input to the Commissioning Plan.

CONSTRUCTION PHASE

11. Review normal Project Co submittals, such as shop drawings, applicable to systems being commissioned for compliance with commissioning needs, concurrent with the architectural and engineering reviews;
12. Coordinate and direct the commissioning activities in a logical, sequential and efficient manner using consistent protocols and forms, centralized documentation, clear and regular communications and consultations with all necessary parties, frequently updated timelines and schedules, and technical expertise;
13. Coordinate the commissioning work with the Design-Builder and Sub-Contractors, to ensure that commissioning activities are being incorporated into the Project Schedule;
14. Revise, as necessary, the Commissioning Plan developed during design, including scope and schedule;
15. Plan and chair commissioning meetings as needed including production and distribution of minutes;
16. Request and review additional information required to perform commissioning tasks, including O&M materials, Design-Builder and Sub-Contractors start-up and checkout procedures. Before start-up, gather and review the current control sequences and interlocks, and work with the Design-Builder and Sub-Contractors until sufficient clarity has been obtained, in writing, to be able to write detailed testing procedures;
17. Review requests for information and change orders for impact on commissioning;
18. Review coordination drawings to ensure that trades are properly coordinated;
19. Write and distribute construction checklists for commissioned equipment;
20. Develop an enhanced start-up and initial systems checkout plan with the Design-Builder and Sub-Contractors for selected equipment;
21. Attend selected planning and job-site meetings to obtain information on construction progress;
22. Review construction meeting minutes for revisions/substitutions relating to the commissioning process. Assist in resolving any discrepancies;
23. Perform the following pre-functional tasks:
 - a) Act as the Authority's representative during construction stage to witness system inspections, certifications, and pre-functional checkout. Includes bi-weekly commissioning meetings and site visits. Include testing documentation in the Commissioning Report;
 - b) Document construction checklist completion by reviewing completed construction

- checklists and by selected site observation;
- c) Document systems start-up by reviewing start-up reports and by selected site observation
24. Vendor Liaison, Coordination and Testing Leadership: Define, coordinate, and track resolution of issues surrounding Equipment. This includes being primary interface between Authority, the Design-Builder and Sub-Contractors, and Equipment vendors.
 25. With necessary assistance and review from the Design-Builder and Sub-Contractors, write the functional performance test procedures for equipment and systems. This will include manual functional testing, energy management control system trending and may include stand-alone data-logger monitoring;
 26. Coordinate, witness, document and report on functional performance tests performed by the Design-Builder and Sub-Contractors. Coordinate retesting as necessary until satisfactory performance is achieved. The functional testing shall include operating the system and components through each of the written sequences of operation, and other significant modes and sequences, including start-up, shutdown, unoccupied mode, manual mode, staging, miscellaneous alarms, power failure, security alarm when impacted and interlocks with other systems or equipment. Sensors and actuators shall be calibrated during construction check listing by the Design-Builder and Sub-Contractors, and spot-checked by the commissioning provider during functional testing. Analyze functional performance trend logs and monitoring data to verify performance. Functional performance testing shall include testing of the integration of all systems and equipment as specified in the design documentation.
 27. Maintain a master issues log and a separate record of functional testing. Report all issues as they occur directly to the Authority and Project Co in parallel. Provide directly to the Authority and Project Co written progress reports and test results with recommended actions;
 28. Review equipment warranties to ensure that the Authority's responsibilities are clearly defined, and that all warranty contact information and recommended spare parts are provided.
 29. Coordinate, Oversee, Document and Review the Demonstration and Training of the Authority's operating personnel including Clinical, Bio med, support services etc. as appropriate. The training for the facilities personnel and skilled technicians will be administered by the Design-Builder and Sub-Contractors, manufacturers representatives and specialist vendors. Scheduling of training sessions will be the responsibility of Project Co, not the Commissioning Authority.
 30. Review the preparation of the O&M manuals for commissioned equipment to ensure completeness and compliance with the Authority's project requirements;
 31. Define and participate in system demonstration, training, and handover: Define, coordinate, and document system acceptance as it relates to Schedule 3 Design and Construction Specifications. Oversee, coordinate, and document system training of systems by Project Co to the Authority's personnel. Coordinate overall handover requirements.
 32. Compile Commissioning Report per the requirements of Schedule 3 and the Table of Contents provided in this Appendix.

WARRANTY PHASE

33. Coordinate and supervise required opposite season or deferred testing and deficiency corrections and provide the final testing documentation for the Commissioning Report.
34. Review the facilities operation at six (6) months, twelve (12) months and eighteen (18) months into the Warranty Period and review with facilities staff the current building operation and the condition of outstanding issues related to the original and seasonal commissioning.
35. Lead in seasonal functional performance testing: The Commissioning Plan shall clearly list the seasonal functional performance tests that the CxA will witness in order to reasonably confirm that the overall performance of the facilities adheres to Schedule 3 Design and Construction Specifications and Project Co design intent.

3. Commissioning Plan Table of Contents

Element (Description)
Commissioning Plan Overview and Table of Contents
<p>Scope of Commissioning</p> <p>Summary of all 'Systems and Equipment to be Commissioned'.</p>
<p>Commissioning Standards and Guidelines</p> <p>Summary of the applicable standards and guidelines to be applied to the project as related to Cx.</p>
<p>Commissioning Team and Organizational Chart</p> <p>Directory of all commissioning team members, including contact information of the various organizations, and names of all specific persons to be involved in the commissioning work.</p> <p>Includes Organizational Chart overview of the team structure, contractual relationships and information flow.</p>
<p>Roles and Responsibilities</p> <p>Summary of responsibilities of each member of the Commissioning team as related to all major commissioning tasks and deliverables.</p> <p>This will include a Cx Responsibility Matrix in line with CSAZ8001 and the project-specific requirements.</p>
<p>Communication Protocols</p> <p>Detailed plan for real time communications between the Project Co and Authority Commissioning Team representatives.</p> <p>Will include a description of Project Co's system for managing documentation and records of tests, inspections, quality assurance and training.</p>
<p>Commissioning Process Description</p> <p>Description of the commissioning process through Design, Construction, Occupancy and Operations/Warranty Stage.</p>
<p>Technical Requirements</p> <p>Description of the technical commissioning requirements for all major disciplines including Architectural, Envelope, Fire Protection, Plumbing, Mechanical, Electrical, Communications, Electronic Safety & Security, FF&E, and other as required.</p> <p>Will include a description of the specific equipment, components, systems and sub-systems to be inspected, tested and commissioned. Acceptance Criteria will be identified for each system based on relevant performance criteria.</p> <p>These acceptance criteria will inform the test requirements summarized in the Commissioning Process Tracking Matrix and associated Forms, Checklists and Test Plans.</p>

Element (Description)
<p data-bbox="201 226 959 256">Phased Commissioning Narrative – Phase 1A and Phase 1B</p> <p data-bbox="201 289 1435 348">Section outlining the phased approach to commissioning that will be required based on the phased construction of Phase 1A (New Tower) and Phase 1B (Support Facilities Building) portions of the project.</p> <p data-bbox="201 382 1455 499">This section will provide a summary of systems installed as part of Phase 1A that are also serving Phase 1B, along with details of how commissioning process will accommodate this phasing. This will include, at a minimum, Hydronic Heating and Chilled Water, Steam, Medical Gas, Domestic Hot Water, Air Handling Units and any other Phase 1A systems that will be serving Phase 1B.</p> <p data-bbox="201 533 1468 680">Discussion will be provided regarding considerations such as available load at the time of Phase 1A and 1B Expansion and 1B Renovations; details of how Testing and Balancing (TAB) and Functional Testing Plans will verify system performance and spare capacity during Phase 1A to confirm adequate capacity will be available for Phase 1B; as well as which initial operating setpoints will be impacted by and updated during subsequent phases of work.</p> <p data-bbox="201 714 1471 806">If any existing equipment or systems are modified as part of Phase 1B work, this section will provide a plan for how commissioning of these systems will be accomplished to ensure service continuity (mitigate impacts to existing operations).</p>
<p data-bbox="201 840 529 869">Commissioning Schedule</p> <p data-bbox="201 898 1445 991">Summarizes Commissioning Schedule requirements and provides a detailed schedule for performance of the Commissioning Work. Precedent conditions for New Tower Substantial Completion; SFB Expansion Substantial Completion; and Total Completion will be identified.</p> <p data-bbox="201 1024 1451 1083">Increasing detail will be incorporated into the various Commissioning Schedule submissions throughout construction stage as subtrades provide the necessary input on sequencing and duration of specific tasks.</p>
<p data-bbox="201 1113 792 1142">Authority's Project Requirements (Schedule 3)</p> <p data-bbox="201 1171 1253 1201">Record of the Authority's Project Requirements for reference by the commissioning team.</p>
<p data-bbox="201 1239 406 1268">Basis of Design</p> <p data-bbox="201 1297 1445 1356">Narrative description of the design rationale, thought processes and assumptions made by the consultant to meet the Authority's Project Requirements. Provided as a reference for the commissioning team.</p>
<p data-bbox="201 1386 919 1415">Commissioning Process Tracking Matrix and Dashboard</p> <p data-bbox="201 1444 1429 1512">Table summary of all required commissioning deliverables down to the equipment level, identifying party responsible (contractor, vendor, 3rd party, CxA).</p> <p data-bbox="201 1541 1406 1600">This summary is used by the CxA to track submission of completed test documentation and includes a dashboard summary used for progress reporting to all project stakeholders.</p>

Element (Description)
<p>Commissioning Forms, Checklists and Test Plans</p> <ol style="list-style-type: none"> 1. Envelope Commissioning Forms 2. Prefunctional Checklists and Manufacturer Cx Report Templates 3. Functional Test Plans 4. Integration Test Plans 5. Clinical Functional Scenario Test Plans <p>Appendix will include a library of all documentation to be executed.</p> <p>Test documentation will include detailed procedures for conducting all of the Commissioning work, including reference documents, manufacturer's recommendations, test standards, and narrative descriptions explaining how each test parameter will be measured or calculated, and a description of how test results will be reported.</p> <p>Documentation will be designed such that the reports will provide quantitative data for use as a baseline in comparing performance, determining deterioration over the applicable Design Life and assessing the sufficiency and performance of the Facilities.</p>
<p>Demonstration and Training Summary</p> <p>Table summary of the proposed program for Demonstration and Training Sessions, including list of training activities, number of sessions, hours, trainee audience (stakeholder group), party responsible for producing training plan (vendor, contractor), and status of training plan submission.</p>
<p>Training Plans</p> <p>Training plans will be provided for all systems and major equipment.</p> <p>Training plans will include details on trainer/presenter, proposed agenda with durations of each major topic, along with a package containing the training reference materials that will be presented.</p> <p>The CxA will work with the Authority to establish an agreed upon template for training plans, which will be followed by the Design-Builder and Sub-Contractors and equipment manufacturer's representatives in preparation of project specific training plans.</p>
<p>Building Enclosure Commissioning Plan</p> <p>Building Enclosure Commissioning Plan in line with the requirements of NIBS Guideline 3.</p> <p>Specific detail will be provided to define the unique approaches to building envelope/enclosure commissioning program that will be required for Phase 1A New Tower versus Phase 1B Support Facilities Building (new building envelope tie-in with the existing systems).</p>
<p>Monitoring-Based Commissioning Plan</p> <p>In order to achieve LEED V4 Energy and Atmosphere Credit Enhanced Commissioning, Option 2: Enhanced and Monitoring-Based Commissioning, a program will be developed to assess performance of energy- and water-consuming systems post-Occupancy.</p>

4. Functional Test Plan SAMPLE

This document is provided as a representative sample to establish a standard level of detail and rigor.

Functional Performance Test

Project Name	BC Hydro Edmonds Tower – Boiler Replacement Project	Project #	20429
System	Boilers and Hot Water Pumps		
Equipment	TB-1N, TB-2N, THWP-6N, 7N, 8N, and 9N		
Document #	FPC-1		
Revision	1		
Date	2019-01-03		
Status	For Review		

Test Results Summary

Initial Test		Start Date	End Date
Results (Check one) <input type="checkbox"/> Pass <input type="checkbox"/> Fail (Re-Test Required) <input checked="" type="checkbox"/> Partial (Seasonal / Deferred Test Req'd) <input checked="" type="checkbox"/> No Issues Identified <input type="checkbox"/> Cx Issues Log Items Generated	Explanation: Initial testing of control logic. Too warm to run the heating system – further testing to take place when temperature is cooler (possibly when offices are unoccupied).	2018-08-28	2018-08-8

Re-Test #1 (if required)		Start Date	End Date
Results (Check one) <input type="checkbox"/> Pass <input checked="" type="checkbox"/> Fail (Re-Test Required) <input type="checkbox"/> Partial (Seasonal / Deferred Test Req'd) <input type="checkbox"/> No Issues Identified <input checked="" type="checkbox"/> Cx Issues Log Items Generated	Explanation: All fan coil zones opened for heating. Thermal expansion caused increased pressure in loop, tripping pressure relief valve in boiler (>30psi). Solutions to be considered before retest.	2018-09-11	2018-09-11

Re-Test #2 (if required)		Start Date	End Date
Results (Check one) <input checked="" type="checkbox"/> Pass <input type="checkbox"/> Fail (Re-Test Required) <input type="checkbox"/> Partial (Seasonal / Deferred Test Req'd) <input type="checkbox"/> No Issues Identified <input checked="" type="checkbox"/> Cx Issues Log Items Generated	Explanation: Re-testing after higher rated PRVs were installed.	2018-09-17	2018-09-17

1. Reference Documents

This Functional Performance Test was developed based on the following reference documents:

Document	Source	Revision (Date)	Notes
Mechanical Drawings	WSP Canada	IFC (2018-01-29)	
Mechanical Specifications	WSP Canada	IFC (2018-01-29)	
25% Design Report	WSP Canada	May 2017	
BAS Controls Submittal	Delta Controls / PCL Constructors Westcoast Inc.	2018-05-14	

2. System Description

Condensing Boilers and Hot Water Pumps

The renovated heating hot water plant consists of two (2) Vitocrossal 300 CA3 2.5 condensing gas boilers (2,500 MBH each) TB-1N and TB-2N which replaced the existing boilers TB-1 and TB-2 of the Tower Building. Each boiler is equipped with a two-way ON/Off control valve on the return water line. The hot water circulating pumps THWP-6N & 7N provide heating capacity to four Fan Coil Zones system (North, West, South, and East), and THWP-8N & 9N provide heating capacity to AHU-24 in penthouse level, and Heat Exchanger HX-11 at level P-1. Pumps are equipped with VFDs and operate in a lead/lag fashion.

Controls Set-Up and Programming:

The majority of boiler and boiler water pump operation is controlled through the BAS. All associated pump staging and automatic control valves are controlled through the BAS. Boilers are equipped with Vitotronic 300-K MW2C Cascade Control. Staging of each of the boilers and lead-lag operation of pump units is controlled through the units' respective controllers and monitored by the BAS.

This system has a number of existing programs that have been developed over the years. In general, ESC opted to maintain existing programming rather than implementing new control strategies.

Existing conditions for heating demand:

ALL of

1. Schedule on
2. Holiday schedule off

AND 1 of

3. Average fan coil valve position greater than 5%
4. AHU valve position greater than 10%
5. Heat exchanger 11 valve position greater than 10%

OR 1 of

6. Nighttime setback
7. OAT below OAT cutoff
8. Predictive weather program



Nighttime setback:

If room temperature below 18C for 30 minutes, heating on. End if room temperature greater than 21C.

Refer to controls As-built drawings at the end of this checklist for further information on controls set-up, programming, and components.

3. Anticipated Test Conditions and Seasonal Test Plan

Consideration	Comment
Anticipated Season of Initial Testing	Fall
Load to be Used for Testing	Fan coils
Anticipated Need for Seasonal Testing (if yes, provide test plan below)	Required. Pending discussions with project team, initial testing may only be able to confirm functionality of programming and basic equipment operation. Actual tests of heating capacity will likely have to be done during the winter months to avoid disturbing building occupants.

Due to the building completion being during summer, this test will be completed in two stages.

The first testing will occur prior to substantial completion, during summer weather. The objective of this first stage test is to provide reasonable assurance that the boiler will function properly during lower load conditions. This will prepare the boiler for operation during the beginning of the heating season.

As many of the test procedures as possible will be executed during this first test, through the use of false loading as described in the test procedures. Tests of all boilers close to full load staging will not be able to be executed until winter. Boiler safeties will be tested prior to occupancy.

4. Test Participants

Party (Role)	Company	Required	Participant Name	Date(s) Participated
Cx Authority (Witness and Document)	CES Engineering	<input checked="" type="checkbox"/>	Kevin Caza	2018-08-28 2018-09-10 2018-09-11 2018-09-17
Controls Contractor (Lead)	ESC Automation	<input checked="" type="checkbox"/>	Kyle Durance	2018-08-28 2018-09-10 2018-09-11 2018-09-17
Boiler/Pump Contractor (Support)	Chapman Burners	<input type="checkbox"/>	Greg Chapman	2018-09-10 2018-09-11 2018-09-17



5. Test Prerequisites

Prefunctional Checklists

Pre-functional Checklists shall be completed and submitted to the CxA for the following equipment:

Units/Systems	Pre-Functional Check List ref. no. (Cx Matrix)	Pre-Functional Check List Completed (Note)
.i Hydronic Piping Pressure Test	PF-0.1	Yes
.ii Piping system flushing complete.	PF-0.2	Yes
.iii Water treatment system complete and operational.	PF-0.3	Yes
.iv Boilers TB-1N, TB-2N	PF-1.1, 1.2, 1.3	Yes
.v Primary Hot Water Pumps THWP-6N to 9N	PF-2.1, 3.1	Yes

Testing and Balancing (TAB)

TAB completed and report submitted to the CxA for this system and all terminal units.

Controls

Contractor confirms that all control system functions for this and all interlocking systems are programmed and operable per contract documents. This includes programming of all setpoints and schedules, testing of safeties and interlocks, completion of debugging, loop tuning, and sensor and device calibrations.

BAS Graphics completed for this (and associated) systems

Trend Data Required to Support Testing

The following Trend Log Reports to be configured in the BAS to facilitate testing:

Hot Water Loop Temperatures

Point Description	Frequency (minimum)	Duration (minimum)
Boiler -1 Hot Water Supply Temperature	5 minutes	48 hours
Boiler- 1 Hot Water Return Temperature	5 minutes	48 hours
Boiler -2 Hot Water Supply Temperature	5 minutes	48 hours
Boiler- 2 Hot Water Return Temperature	5 minutes	48 hours
Common HWS Temperature	5 minutes	48 hours
Common HWR Temperature	5 minutes	48 hours
Hot Water Supply Temperature Setpoint	5 minutes	48 hours
High-Low Loop Temperature Alarm	5 minutes	48 hours



Boiler Summary

Point Description	Frequency (minimum)	Duration (minimum)
Boiler Isolation Valve	5 minutes	48 hours
Boiler Command	5 minutes	48 hours
Boiler Status	5 minutes	48 hours
Boiler Firing Rate	5 minutes	48 hours
Boiler Runtime	5 minutes	48 hours
Boiler Mode (Auto/Manual)	5 minutes	48 hours
Boiler Alarms	5 minutes	48 hours

Combined Summary

Point Description	Frequency (minimum)	Duration (minimum)
Pump Status	5 minutes	48 hours
Pump Speed	5 minutes	48 hours
Boiler Status	5 minutes	48 hours
Boiler Firing Rate	5 minutes	48 hours
SWT	5 minutes	48 hours
RWT	5 minutes	48 hours
SWT SP	5 minutes	48 hours

Pumps

Point Description	Frequency (minimum)	Duration (minimum)
Pump – Command	5 minutes	48 hours
Pump – Status	5 minutes	48 hours
Pump VFD % Speed	5 minutes	48 hours
Pump VFD kW	5 minutes	48 hours
Pump Alarms	5 minutes	48 hours
Pump Runhours	5 minutes	48 hours

Miscellaneous Points

Point Description	Frequency (minimum)	Duration (minimum)
Outside Air Temperature	5 minutes	48 hours
Loop Differential Pressure	5 minutes	48 hours
Loop Differential Pressure Setpoint	5 minutes	48 hours
Occupancy Schedule/Mode	5 minutes	48 hours
Heating Call	5 minutes	48 hours

Supplies Required for Testing (to be provided by contractor)

- Operator's workstation with BAS software

Review of Functional Test Procedures

- These functional test procedures have been reviewed and approved by installing contractor(s)
- False loading equipment, system and procedures ready as required by test plan (e.g. cross-over piping connections between heating/cooling systems, etc.)

SAMPLE



6. Setpoints, Limits and Schedules

System operates on a time of day schedule (record details below)

Occupancy Schedule – Hot Water Plant						
Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
OFF	0700-1800	0700-1800	0700-1800	0700-1800	0700-1800	OFF
Notes: Existing schedule is 3am-630pm Monday, 4am-630pm Tues-Friday. ESC is maintaining the existing schedule, rather than inputting the design schedule.						

Record System Setpoints and Limits in the table below:

Parameter	Setpoint/Limit*		Adjustable Range		Control [Auto/Man, BAS/Local]
	Design	Actual	Design	Actual	
Hot Water Supply Temperature (°C) *	38-60°C [4]	38-60	-	Any [1]	Auto, BAS
Hot Water Differential Pressure (kPa)	[2]	3.2 psi	-	-	Auto, BAS
Hot Water Supply Temperature Alarm (°C)	>70°C [4]	70	-	-	Auto, BAS
Hot Water Differential Pressure Alarm (kPa)	-	Setpoint + 2psi [3]	-	-	Auto, BAS

* The temperature difference between HWST and HWRT will be maintained at 5°C (adj.) and the reset signal will ramp at a rate of 2°C/min.

Notes:

1. Current state has no limits on min/max. Can program if desired.
2. Process for determining setpoint is given in Sequence of Operations from the specifications.
3. Alarm created on site. Floating limit set for 2psi above setpoint.
4. High limit for HWT setpoint was brought down to 60C based on recommendation by design engineer. Hot water supply temperature alarm was adjusted to 70C.

7. Sensor Calibration Checks

The sensors listed below checked for calibration and suitable location. This is a spot check on a sample of the calibrations done during prefunctional checklisting.*

Calibration checks are performed by comparing BAS values against expected range, or where feasible for critical sensors, measurement with an independent instrument.


Sensors suspected to be out of calibration shall be recorded in the Issues Log, investigated by the Controls Contractor, and offset in BAS, calibrated or replaced as appropriate.

Sensor	Expected Range	Reported / Measured Value	Pass Y/N	Notes
HWS-T	18-25	22	Y	
HWR-T	18-25	21.6	Y	
B-1 HWS-T	18-25	21.9	Y	
B-1 HWR-T	18-25	21.3	Y	
B-2 HWS-T	18-25	22	Y	
B-2 HWR-T	18-25	21.4	Y	

Notes:

1. General – Boilers not running.

SAMPLE



8. Device Calibration Checks

The actuators or devices listed below checked for calibration. This is a spot check on a sample of the calibrations done during prefunctional checklisting and startup.**

“In calibration” means observing a readout in the BAS and going to the actuator or controlled device and verifying that the BAS reading is correct. For items out of calibration or adjustment, corrections may be applied in realtime during testing via an offset in the BAS or a mechanical fix if time permits, or be recorded in the Issues Log for follow-up by the construction team.

Device or Actuator	Procedure/ State	BAS Value	Instrument Measured/O bserve Value	Pass Y/N	Notes
B-1 ISO Valve-	Open Close	-	-	-	[1]
B-2 ISO Valve-	Open Close	-	-	-	[1]
B-1	ON OFF	On	On	Y	
B-2	ON OFF	On	On	Y	
B1&2 Relief Valves	-	-	-	-	[2]

***For every actuator or device originally found out of calibration, check one additional one not listed.*

Notes:

1. Boiler iso valves were deleted from design.
2. Boiler Relief valves were replaced due to high pressure in system. Replaced with 75psi valves.



9. System Functional Verification

The sections that follow consist of the functional verification checks for this system. The objective of functional performance testing is to demonstrate that each system is operating according to the documented design intent and Contract Documents.

In general, each system should be operated through all modes of operation (seasonal, occupied, unoccupied, warm-up, cool-down, part- and full-load) where there is a specified system response. Verifying each sequence in the sequences of operation is required.

Functional performance testing and verification may be achieved by manual testing (persons manipulate the equipment and observe performance) or by monitoring the performance and analyzing the results using the control system's trend log capabilities or by independent test instruments.

For a complete list of issues/deficiencies uncovered during testing, please refer to the Cx Issues Log issued separately.

Proced. No.	Test Procedure (including special conditions)	Expected and Actual Response	Pass Y/N	Note #
1.	<input type="checkbox"/> STARTUP SEQUENCE AND SCHEDULE The DDC system shall <u>start the hot water pumps and enable the boilers</u> whenever the following statements are true: Condition 1: Schedule is on And Condition 2: Average fan coil riser heating valve position is greater than 5% (adj.) for 15 minutes (adj.) or there is call for heating from AHU-24 or HX-11			
1.0	<input type="checkbox"/> Confirm plant is available on BAS and all sequences and schedules have been programmed.	<input type="checkbox"/> The plant should be available Mon – Fri, 7:00 AM – 6:00 PM	Y	[1]
1.1	<input type="checkbox"/> When conditions 1 & 2 for boiler operation are satisfied, manually shut OFF boilers and keep hot water pumps running on manual to lower boiler supply water temperature to < 38 C.	<input type="checkbox"/> Boilers should remain OFF. <input type="checkbox"/> Pumps should run <input type="checkbox"/> Supply water temperature should lower to <38 C. <input type="checkbox"/> Verify actual status of each boiler and pump with the BAS	Y Y Y Y	



Proced. No.	Test Procedure (including special conditions)	Expected and Actual Response	Pass Y/N	Note #
1.2	<p><input type="checkbox"/> With the boilers OFF, and boiler water temperature < 30°C, artificially create a call for heating (the fan coil riser heating valve position to greater than 5%, and/or valve position at AHU-14 and HX-11) and turn all systems to auto.</p> <p>Note: Ideally call for heating should be created by raising the room temperature setpoint. This test includes the greatest number of system components.</p>	<p><input type="checkbox"/> A hot water pump should start after <u>15</u> minutes.</p> <p><input type="checkbox"/> [<u>0</u>] minutes delay, THWP-6N, 7N, 8N or 9N</p> <p><input type="checkbox"/> After flow is proven boilers TB-1N or TB-2N are enabled. Boiler should start after [<u>0</u>] minutes.</p> <p><input type="checkbox"/> [<u>~2</u>] minutes delay</p> <p><input type="checkbox"/> Observe lead boiler isolation valves open and note down lead boiler and lead pump number.</p> <p>Lead Boiler: B2 Lead Pump: P6</p> <p><input type="checkbox"/> Verify actual status of each boiler and pump with the BAS</p> <p><input type="checkbox"/> Verify Pump VFD maintain speed and differential setpoint.</p>	<p>Y</p> <p>[Y]</p> <p>Y</p> <p>Y</p>	<p>[2]</p> <p>[3]</p> <p>[4]</p>
1.3	<p><input type="checkbox"/> Overwrite the fan coil riser heating valve position to less than 5% and/or positions of heating valves for AHU-14 and HX-11</p> <p><input type="checkbox"/> Observe the command to the condensing boilers.</p> <p><input type="checkbox"/> Release the overwritten valves position to auto.</p>	<p><input type="checkbox"/> The command should be between 30°C and 60°C [<u>38</u>].</p> <p><input type="checkbox"/> Valve position shows actual position.</p> <p>Valve position: [<u> </u> Closed <u> </u>]</p>	<p>Y</p> <p>Y</p>	



Proced. No.	Test Procedure (including special conditions)	Expected and Actual Response	Pass Y/N	Note #
1.4	<input type="checkbox"/> Lower the delay time between all stages to 3 minutes. Observe the staging of the condensing boilers. [False Loading. Be prepared to raise the space temperature setpoints to cause a real load on the heating system. Also, be prepared to manually lock the economizers in full open position and to lock the minimum OSA fan dampers in full open position to increase the heating load.]	<input type="checkbox"/> When the SWT is 15°C below the setpoint for 15 (3 for this test) minutes, the lag condensing boiler is enabled.	*	[5]
1.5	<input type="checkbox"/> Observe the modulation of the condensing boilers.	<input type="checkbox"/> Lag boilers modulate on and ramp up to meet continue raising supply temp.	Y	
1.6	<input type="checkbox"/> Continue observing during staging. Increase building load, as necessary, using methods above (list): <input type="checkbox"/> In order to increase the heating load temporarily raise heating setpoints for FCUs, AHU-14, and HX-11 through BAS. <input type="checkbox"/> Open AHU-24 Outdoor Air Dampers to bring in cold air. Note: Check VFDs if possible – refer to test 4,5,6,7	<input type="checkbox"/> When both condensing boilers reach 95% [__-__%] for 3 minutes [__-__], the lag boiler stages up to high [__-__] fire. <input type="checkbox"/> Verify system alarms. The system should generate alarms if Boiler cannot meet the setpoint or if lag boiler fails to start.	* Y	[6]
Proced. 1 Notes:	<p>[1] Refer to section 6 of report. Existing schedule used.</p> <p>[2] 15 minute requirement has been replaced with a 5-8% deadband to prevent cycling.</p> <p>[3] Boilers are enabled immediately, internal boiler control takes some time to fire.</p> <p>[4] Due to internal boiler valves closing when boiler is not firing, flow cannot be proven before firing boilers. This item has been place on the Cx Issues Log. <u>Update:</u> Boilers have been adjusted to ensure that the lead boiler remains 'enabled' even when boilers are not firing. Pumps have been adjusted to start at the same time as boilers, running at minimum speed. A speed setpoint is given to the pumps after 90 seconds.</p> <p>[5] Staging is controlled internally. ESC cannot alter delay time between boiler stages.</p> <p>[6] Staging is handled internally by boiler controller. All boilers ramp to high fire as required.</p>			



Proced. No.	Test Procedure (including special conditions)	Expected and Actual Response	Pass Y/N	Note #
3.	<input type="checkbox"/> MISCELLANEOUS SEQUENCES			
3.0	<p>A night time setback (NTSB) mode shall be enabled afterhours if the average interior space temperature on any floor is less than the NTSB temperature of 16°C (adj.).</p> <p>Change 'occupied' hours to exclude current time and ensure space temperature is above 16°C.</p> <p>Manually change space temperature to <16°C</p>	<p><input type="checkbox"/> The boilers and heating pumps shall remain off unless required to maintain NTSB.</p> <p><input type="checkbox"/> The boilers and heating pumps shall turn on.</p>	<p>Y</p> <p>Y</p>	

SAMPLE



Proced. No.	Test Procedure (including special conditions)	Expected and Actual Response	Pass Y/N	Note #
8.	<input type="checkbox"/> Changeover Procedure This test assesses the ability of all pumps and valves associated with the changeover from heating to cooling.			[1]
8.0.	<input type="checkbox"/> When in heating mode, create a call for cooling in the system. Perform 8.0 and 8.1 for all 4 fan-coil zones.	<input type="checkbox"/> Fan-coil circulation pump (i.e. TCHWP-10) will stop. <input type="checkbox"/> Two-way HWR valve will close. <input type="checkbox"/> Three-way changeover valve will open to chilled water supply, and close to by-pass port. <input type="checkbox"/> Two-way CHWR valve will open. <input type="checkbox"/> Two-way HWS valve will close. <input type="checkbox"/> Fan-coil circulation pump (i.e. TCHWP-10) will start.	Y Y Y Y Y	[2]
8.1.	<input type="checkbox"/> When in cooling mode, create a call for heating in the system.	<input type="checkbox"/> Fan-coil circulation pump (i.e. TCHWP-10) will stop. <input type="checkbox"/> Two-way HWR valve will open. <input type="checkbox"/> Three-way changeover valve will close to chilled water supply, and open to by-pass port. <input type="checkbox"/> Two-way CHWR valve will close. <input type="checkbox"/> Two-way HWS valve will modulate to maintain the fan coil HWST SP. <input type="checkbox"/> Fan-coil circulation pump (i.e. TCHWP-10) will start.	Y Y Y Y Y	





Proced. No.	Test Procedure (including special conditions)	Expected and Actual Response	Pass Y/N	Note #
Proced. 8 Notes	[1] See Appendix for trend logs of system changeover from heating to cooling. [2] There are some issues regarding the time required to switch over. Currently there are protections in place to prevent hot water from entering/damaging the chillers. This means that the system must dissipate enough heat in the loop before the valves to the chillers are opened.			

SAMPLE



Proced. No.	Test Procedure (including special conditions)	Expected and Actual Response	Pass Y/N	Note #
9.	<input type="checkbox"/> <u>LEAD PUMP START FAILURE.</u>			
9.0.	<input type="checkbox"/> Simulate a loss of power (pump failure) at the Lead hot water pump.	<input type="checkbox"/> The Lead HW pump stops <input type="checkbox"/> After 5 seconds, the Stand-by secondary pump starts. <input type="checkbox"/> A Pump Failure alarm sounds at the BAS.	Y Y Y*	[1]
9.1.	<input type="checkbox"/> Simulate a loss of power (pump failure) at the stand-by hot water pump (which should be currently running)	<input type="checkbox"/> The Stand-by hot water pump STOPS. <input type="checkbox"/> The Lead hot water pump remains OFF. <input type="checkbox"/> A "No Hot Water Flow" alarm sounds at the BAS <input type="checkbox"/> A Pump Failure alarm sounds at the BAS. <input type="checkbox"/> Both boilers are disabled due to no flow.	Y Y Y* Y* *	[1] [1] [2]
Proced. 9 Notes	<p>[1] Pumps showing tripped alarm when off (not alarm state). Pumps are already in alarm, so no new alarms are seen. Manufacturer's rep. working to resolve. Noted on issues log. (CES 20190103: Issue resolved).</p> <p>[2] Nothing current from BAS. Boilers shut down from high temp when there is no water flow. Issues because of alarm on pumps is triggered during off status, so ESC cannot monitor for pump alarm. (CES 20190103: Issue resolved).</p>			



Proced. No.	Test Procedure (including special conditions)	Expected and Actual Response	Pass Y/N	Note #
10.	<input type="checkbox"/> _ALARMS AND SAFETIES			
10.0	<input type="checkbox"/> With the TB-1N or TB-2N ON manually shut it OFF.	<input type="checkbox"/> Lag TB-1N or TB-2N shall start and an alarm is generated in the BAS.	Y	[1]
10.1	<input type="checkbox"/> With each main boiler at a time ON and acting as lead manually shut it OFF.	<input type="checkbox"/> Lag boiler and pump shall start and an alarm is generated in the BAS. Lag Boiler:1 Lag Pump:6	Y	[2]
10.2	<input type="checkbox"/> With each main boiler at a time ON and acting as lead manually shut lead pump OFF.	<input type="checkbox"/> Lag pump shall start and an alarm is generated in the BAS. Lag Pump:7	Y	[3]
10.3	<input type="checkbox"/> <u>High limit.</u> For each boiler when ON, lower the high limit setting to the current water temperature to initiate an alarm and shutdown. Manually reset.	<input type="checkbox"/> Boiler burners shut OFF and an alarm is generated in the BAS.	Y	99C Factory setting
10.4	<input type="checkbox"/> Lift lever of each pressure relief valve.	<input type="checkbox"/> Each releases water.	Y	[4]
11.	<input type="checkbox"/> Return all changed control parameters and conditions to their pre-test values		Y	
Proced. 10 Notes	[1] System alarm that triggers when boiler stops communicating with control board. Chapman adjusted to 5 minutes to allow for minor interruptions while still being useful as an alarm. [2] Lead pump stays on [3] Pumps are tripping alarm when off, regardless of command on or not. [4] During Test 2, these relief valves were tripped due to expansion in the system. Per the design engineer's recommendation, the valves were replaced with 75psi valves.			



10. APPENDIX - Sequences of Operation and System Schematics

The following to be included as an appendix to this Test Report

- As-Built Control Sequences of Operation
NOTE: Controls As BUILTs are included in the Final O&M Manual.
- As-Built System Schematic
NOTE: System Schematic As BUILTs will be included in the Final O&M Manual.
- Trend Logs: See following pages.

SAMPLE



5. FF&E Handover Form SAMPLE



Equipment (FF&E) Commissioning / Handover Form

Royal Columbian Hospital – Phase 1

Summary		
Description		Location
Equipment Tag		PO#
Make		
Model		
Serial #		
Operation & Maintenance (O&M) Information		
<i>List of documentation or other materials received during unpacking to be turned over to the Owner.</i>		
Manuals, Alternate Labels, etc.		
Special Tools		
Spare Parts		
Asset Tagging	<input type="checkbox"/> Asset Tagging Completed	
Warranty Info	<i>Length</i>	<i>Start Date</i>
Service Rep. Contact Info		
Commissioning Checklist		
Service Connections	<i>Verify services are installed and connected per drawings and manufacturer requirements. List details below (e.g. 12mm DCW Connection, 15A circuit)</i>	
Installation and Cx Checkout	<input type="checkbox"/> Installation and checkout completed per manufacturer's instructions. <u>Attach completed Installation / Start-up Checklist form from manufacturer's installation manuals if applicable.</u>	
Commissioning Completed By	<i>Name</i>	<i>Company</i>
	<i>Signature</i>	<i>Date</i>
Comments <i>(Issues / Deficiencies)</i>		
Handover to Owner		
Owner Acceptance	<i>Name</i>	<i>Company</i>
	<i>Signature</i>	<i>Date</i>

6. Training Summary SAMPLE

This document is provided as a representative sample to establish a standard level of detail and rigor.



ROYAL COLUMBIAN HOSPITAL REDEVELOPMENT PHASE 1

Date: 2020-01-28

OWNER DEMONSTRATION AND TRAINING SUMMARY

System / Equipment	Video Recording Required [Y/N]	Minimum Duration per SOR and Specs*	Training Required prior to Energy Centre Stabilization Period	Separate Training Required at EC+CCH and MHSU Completion	System Demonstration Required Before Training	FHA Requirements Maintenance Team Training (FMO/PS/Biomed)			FHA Requirements User Groups Training (Clinical Personnel)			TRAINING PLAN DEVELOPMENT			TRAINING DATES (tentative)	
						Level of Training [Basic/Medium/Expert]	FHA Estimates Sessions/Hours #	Hours Per	Level of Training [Basic/Medium/Expert]	FHA Required # of Sessions / Hours # of Sessions # of Hours		Party responsible to produce detailed training plan	Document Reference Training Plan #	Training Plan Status [Outstanding/Resubmit/Accepted]	Session #1	Session #2
Fire Suppression Systems (Div 21)																
Fire Protection Design Overview	N		Y	Y	N	Medium	2	4	N/A	N/A	N/A	Stantec	TP-F-1	N/A	2020-01-24	2020-01-27
Fire Protection Systems	N		Y	Y	Y	Basic	2	4	N/A	N/A	N/A	Viking	TP-F-2	Accepted	2020-01-24	2020-01-27
VESDA Smoke Aspiring Detection System	Y		Y	N	N	Basic	2	4	N/A	N/A	N/A	Viking	TP-F-3	Accepted	2020-01-30	2020-01-31
Clean Agent System	Y		Y	N	N	Basic	2	4	N/A	N/A	N/A	Viking	TP-F-4	Accepted	2020-01-30	2020-01-31
Plumbing Systems (Div 22)																
Plumbing Systems Design Overview	N		Y	Y	N	Expert	2	4	N/A	N/A	N/A	Stantec	TP-P-1	Accepted	2019-12-17	2020-01-16
Domestic Cold and Hot Water Systems (Including Well System/Process Water Storage)	N		Y	Y	N	Expert	2	8	N/A	N/A	N/A	MNV	TP-P-2	Accepted		
Domestic Water Heaters	N		Y	N	N	Expert	2	2	N/A	N/A	N/A	Riada Sales	TP-P-3	Accepted	2019-12-19	
Domestic Water Filtration / Ionization Systems (Water Softener)	N		Y	N	N	Expert	2	4	N/A	N/A	N/A	Water Tiger / Procare	TP-P-4a/b	Accepted	2019-11-26	
Domestic Water Booster Pumps, Recirc Pumps	N		Y	N	N	Expert	2	2	N/A	N/A	N/A	Con-Cur West	TP-P-5a	Accepted	2019-12-19	2020-01-13
Storm and Sanitary Sump Pumps (w. Controller and VFD)	N		Y	N	N	Expert	2	4	N/A	N/A	N/A	EMCO	TP-P-5b	Accepted	2019-12-20	2020-01-22
Natural Gas System	N		Y	Y	N	Expert	2	2	N/A	N/A	N/A	MNV	TP-P-6	Accepted	2019-12-17	2020-01-14
Medical Gas System and Alarm Panels	N		?	?	N	Medium	2	4	Medium	1	[TBD]	Class 1	TP-P-7	Accepted	2020-01-23	2020-01-27
Medical Vacuum and AGSS Units	N		?	?	N	Medium	2	4	N/A	N/A	N/A					
Mechanical Systems (Div 23)																
Mechanical Systems Design Overview	N		Y	Y	Y	Expert	2	8	N/A	N/A	N/A	Stantec	TP-M-1	Accepted	2019-12-16	2020-01-14
Ventilation Systems (Incl. Parkade and Gen. Room)	N		Y	Y	Y	Expert	2	8	N/A	N/A	N/A	MNV	TP-M-2	Accepted		
Refrigerant Leak Detection	N		Y	N	N	Medium	2	2	N/A	N/A	N/A	ESC Automation	TP-M-2A	Accepted	2019-12-13	2020-01-15
Fan Variable Frequency Drives	N		Y	N	Y	Expert	2	8	N/A	N/A	N/A	HSL Automation (ABB)	TP-M-3	Outstanding		
Fans	N		Y	N	Y	Expert	2	2	N/A	N/A	N/A	EH Price	TP-M-3B	Accepted	2019-12-20	2020-01-23
Air Handling Units	N		Y	N	Y	Expert	2	4	N/A	N/A	N/A	Johnson Barrow	TP-M-4	Accepted	2020-01-23	2020-01-28
Humidifiers	N		N	N	Y	Expert	2	2	N/A	N/A	N/A	Johnson Barrow	TP-M-4B	Accepted	2019-11-27	2020-01-29
Makeup Air Unit (CCH)	Y		Y	N	Y	Expert	2	4	N/A	N/A	N/A	Johnson Barrow	TP-M-4A	Accepted	2019-11-27	2020-01-28
Hydronic Heating System	N		Y	Y	Y	Expert	2	4	N/A	N/A	N/A	MNV	TP-M-5	Accepted		
Chilled Water System	N		Y	Y	Y	Expert	2	4	N/A	N/A	N/A					
Heat Tracing	N		?	Y	N	Expert	2	2	N/A	N/A	N/A	KD Engineering	TP-M-5A	Accepted	2019-12-18	2020-01-17
Chemical Treatment (HW, CW, Condenser Water Systems)	N		Y	N	Y	Expert	2	2	N/A	N/A	N/A	Dubois (IPAC)	TP-M-6	Accepted	2019-12-12	2020-01-16
Pump Variable Frequency Drives (HW, CW, Condenser Water Systems)	N		Y	N	Y	Expert	2	8	N/A	N/A	N/A	HSL Automation (ABB)	TP-M-7	Accepted	2019-12-19	2020-01-17
Heating Boilers	N		Y	N	Y	Expert	2	8	N/A	N/A	N/A	Viessmann	TP-M-8	Accepted	2019-12-18	2020-01-17
Chillers	N	24 working hours	Y	N	Y	Expert	2	4	N/A	N/A	N/A	Johnson Controls (York)	TP-M-9	Accepted	2019-12-13	2020-01-15
Heat Recovery Chiller	N		Y	N	Y	Expert	2	4	N/A	N/A	N/A	Ambient Dynamics	TP-M-10	Accepted	2019-12-12	2020-01-15
Cooling Towers	N		Y	N	Y	Expert	2	6	N/A	N/A	N/A	Trane	TP-M-11	Accepted	2019-12-13	2020-01-16
Ducted Split AC Units (CCH)	Y		Y	Y	Y	Expert	2	4	N/A	N/A	N/A	Trane	TP-M-12	Accepted	2019-11-27	2020-01-29
CRAC Units (CCH)	Y		Y	N	Y	Expert	2	8	N/A	N/A	N/A	VERTIV (LIEBERT)	TP-M-13	Accepted	2019-11-27	2020-01-29
IEC Units (CCH)	Y		Y	N	Y	Medium	2	4	N/A	N/A	N/A	Munters	TP-M-14	Accepted	2019-11-21	2020-01-28
Fuel Oil System (Piping and Tanks)	N		Y	N	Y	Expert	2	4	N/A	N/A	N/A	MNV (KD Engineering)	TP-M-15	Accepted	2019-11-20	2020-01-22
Fuel Handling System (Pumps, Filtration, and Controls; Including filling and transfer procedures.)	N		Y	N	Y	Expert	2	6	N/A	N/A	N/A	Albany	TP-M-16	Accepted	2019-11-20	2020-01-22
Remote Fuel Pump	N											MNV	TP-M-16B	Outstanding	2020-01-22	
Steam and Condensate System	N		Y	N	Y	Expert	2	4	N/A	N/A	N/A	MNV	TP-M-17	Accepted	2020-01-13	
Steam Boilers and Feedwater System	N		Y	N	Y	Expert	2	8	N/A	N/A	N/A	Cannepp (Cleaver Brooks)	TP-M-18	Accepted	2020-01-20	
Boiler Feedwater Equipment (Deaerator and Main Condensate Tank Level Controls)	N		Y	N	Y	Expert	2	4	N/A	N/A	N/A	Cannepp (Cleaver Brooks)	TP-M-19	Accepted		
Steam Boiler and Deaerator Chemical Treatment	N		Y	N	Y	Expert	2	2	N/A	N/A	N/A	Dubois (IPAC)	TP-M-20	Accepted	2020-01-20	
Integrated Automation (Div 25)																
BAS Controls	CCH only?	Phase 1	Y	Y	Y	Expert	2		N/A	N/A	N/A	ESC	TP-IA-1	Accepted	Jan 31 & Feb 3	Feb 6 & Feb 7
		5 x 1 day sessions (40 hours)							N/A	N/A	N/A					
		Phase 2							N/A	N/A	N/A				Feb 4 & Feb 5	Feb 10 & Feb 11
		3 x 1 day sessions (24 hours), 4-8 weeks after acceptance								N/A	N/A	N/A				
Energy Centre Control Room 'Orientation'	N	To be determined*	Y	Y	Y	Expert	2	8	N/A	N/A	N/A	BIRD	TP-IA-2	Outstanding		
EMIS System (Energy Monitoring, Analysis and Reporting for MBCx)	N	12 hours of training, delivered in four (4) separate sessions	N	N	Y	Expert	2		N/A	N/A	N/A	ESC	TP-IA-3	Outstanding		
Electrical Systems (Div 26)																
Electrical System Design	N		Y	Y	Y	Expert	2	4	N/A	N/A	N/A	Stantec	TP-E-1	N/A	2020-01-30	
Lightning Protection	N		Y	Y	Y	Expert	2	6	N/A	N/A	N/A	[Glenco/Vendor]	TP-E-2	Outstanding		
MV Oil Filled (Pad Mount) Transformers	N	3 x 3 hour sessions	Y	N	Y	Expert	2		N/A	N/A	N/A	Prime	TP-E-3	Accepted	2020-01-29	2020-02-04
Low Voltage Transfer Switches	N	3 x 4 hour sessions	Y	N	Y	Expert	2	8	N/A	N/A	N/A	IEM	TP-E-4	Outstanding		
High Voltage Transfer Switches	N	4 x 4 hour sessions	Y	N	Y	Expert	2	8	N/A	N/A	N/A					
DC Battery System Power Supply	N		Y	N	Y	Expert	2	4	N/A	N/A	N/A					
Load Management System (Master Control Panel, Remote IO, Wall Monitor and Generator Panels)	N		Y	N	Y	Expert			N/A	N/A	N/A	IEM, Cummins	TP-E-5	Accepted	2019-10-10	2019-10-17
MV Switchgear 12.47kV	N	4 x 1 day sessions (32 hours)	Y	N	Y	Expert	2		N/A	N/A	N/A					
MV Load Break Switch	N		Y	N	Y	Expert			N/A	N/A	N/A	UEE	TP-E-6	Accepted	2020-01-29	2020-02-04
MV Drycore Transformers and NGR	N		Y	N	Y	Expert			N/A	N/A	N/A	Delta, Hammond				
600v-208/120v Transformers	N								N/A	N/A	N/A	Delta				
Diesel Generators and NGR	N	3 x 1 day sessions (24 hours)	Y	N	Y	Expert	2		N/A	N/A	N/A	Cummins	TP-E-7	Accepted	2019-10-02	2019-10-15
UPS and Battery Cabinets	Y	4 x 1 day sessions (32 hours)	Y	N	Y	Medium	2		N/A	N/A	N/A	Eaton	TP-E-8	Accepted	2020-01-27	



ROYAL COLUMBIAN HOSPITAL REDEVELOPMENT PHASE 1

Date: 2020-01-28

OWNER DEMONSTRATION AND TRAINING SUMMARY

System / Equipment	Video Recording Required [Y/N]	Minimum Duration per SOR and Specs*	Training Required prior to Energy Centre Stabilization Period	Separate Training Required at EC+CCH and MHSU Completion	System Demonstration Required Before Training	FHA Requirements Maintenance Team Training (FMO/PS/Biomed)			FHA Requirements User Groups Training (Clinical Personnel)			TRAINING PLAN DEVELOPMENT			TRAINING DATES (tentative)	
						Level of Training [Basic/Medium/Expert]	FHA Estimates Sessions/Hours		Level of Training [Basic/Medium/Expert]	FHA Required # of Sessions / Hours		Training Plan Responsibility	Document Reference Training Plan #	Training Plan Status [Outstanding/Resubmit/Accepted]	Session #1	Session #2
							#	Hours Per		# of Sessions	# of Hours					
Power Factor Correction (Capacitor Banks)	N	4 x 1 day sessions (32 hours)	Y	Y	Y	Expert	2		N/A	N/A	N/A	Electrotek	TP-E-8A	Accepted	2020-01-21	2020-01-28
Lighting and Control System	N	1 day initial training 1 day follow up after 6 months	Y	Y	Y	Expert	2		N/A	N/A	N/A	EATON/MACS-II	TP-E-9	Outstanding		
LV 600V Automatic Transfer Switches (ATS)	N		Y	N	Y				N/A	N/A	N/A	ASCO	TP-E-10	Accepted	2019-10-22	2020-02-06
LV 600V Switchgear (PZ4)	N		Y	N	Y				N/A	N/A	N/A	Schneider	TP-E-11	Accepted		2020-01-22
LV 600V Panelboards (I-Line)	N		Y	N	Y				N/A	N/A	N/A					
208/120v Panelboards (I-Line & NQ)	N		Y	N	Y				N/A	N/A	N/A					
LV 600V Switchboards (QED)	N		Y	N	Y				N/A	N/A	N/A					
Metering - Electrical Power Management System (EPMS)	Y	Video Recording req'd	Y	N	Y	Expert	2	8	N/A	N/A	N/A	Schneider	TP-E-12	Outstanding		
Wireless Clock System	N		N	N	Y				Medium	1	[TBD]	Primex	TP-E-13	Outstanding		
Communication Systems (Div 26)																
Audio Visual Systems	N	Initial Training 3 x 6 hours for System Users 2 x 6 hours for Mtce Personnel Follow Up 2 x 6 hours for System Users 2 x 6 hours for Mtce Personnel	N	N	Y				Medium	1	[TBD]	Paladin	TP-C-1	Accepted		
Intercom	N		N	N	Y				Medium	1	[TBD]	Paladin	TP-C-2	Accepted		
Nurse Call System	N	Minimum of four (4) sessions of 4-6 hours of training for clinical super-users, and a minimum of ten (10) hours of technical training for FMO staff.	N	N	Y				Medium	1	[TBD]	Paladin	TP-C-3	Accepted		
Electronic Safety and Security Systems (Div 28)																
Public Address	N	Minimum 8 hours per system, on the use and operation of security systems and location of all security devices.	N	N	Y				Medium	1	[TBD]	Paladin	TP-S-1	Resubmit		
Access Control	N	Minimum 8 hours per system, on the use and operation of security systems and location of all security devices.	N	N	Y				Medium	1	[TBD]	Paladin	TP-S-2	Accepted		
Intrusion Detection	N	Minimum 8 hours per system, on the use and operation of security systems and location of all security devices.	N	N	Y				Medium	1	[TBD]	Paladin	TP-S-3	Accepted		
Video Surveillance (CCTV)	N	Minimum 8 hours per system, on the use and operation of security systems and location of all security devices.	N	N	Y				Medium	1	[TBD]	Paladin	TP-S-4	Accepted		
Panic / Duress (Wired and Wireless)	N	Minimum 8 hours per system, on the use and operation of security systems and location of all security devices.	N	N	Y				Medium	1	[TBD]	Paladin	TP-S-5	Accepted		
Sally Port Integrated Training for Clinical Users [FHA Request] (Access Control, Video Surveillance, Intercom, other?)	N		N	N	Y				Medium	1	[TBD]	Paladin	TP-S-6	Outstanding		
Fire Alarm	N	2 x full day sessions (16 hours)	N	N	N				Basic	1	[TBD]	Chubb Edwards	TP-S-7	Outstanding		
Architectural / Other																
Vertical Transportation	N		N	N	N	Medium	2	4	N/A	N/A	N/A	Richmond Elevator	TP-A-1	Outstanding		
Building Envelope (Wall Assembly, Materials Overview)	N		N	N	N	Expert	2	4	N/A	N/A	N/A	Stantec	TP-A-2	Outstanding		
Integral Blinds / Sensors	N		N	N	N	Expert	2	4	N/A	N/A	N/A	[Vendor]	TP-A-3	Outstanding		
Door Hardware (Locks and Keys)	N		N	N	N	Expert	2	4	N/A	N/A	N/A	[Vendor]	TP-A-4	Outstanding		
Lifting Equipment - Cranes and Davit Arms	N		Y	N	N	Expert	2	4	N/A	N/A	N/A	[Vendor]	TP-A-5	Outstanding		
Ceiling Lifts	N		Y	N	N	Expert	2	4	Medium	1	[TBD]	[Vendor]	TP-A-5	Outstanding		
Bed Pan Washers	N		N	N	N	Expert	2	4	N/A	N/A	N/A	Stevens	TP-A-6	Review		
Fall Protection / Confined Space - FHA request To be discussed	N		?	N	N	Expert	2	8	N/A	N/A	N/A	BIRD	TP-A-7	Outstanding		
Pneumatic Tube System	N		?	N	N	Expert	2	4	Medium	1	[TBD]	Swisslog	TP-A-8	Accepted?	2020-02-06	
Specialty Tub	N		N	N	N				Medium	1	[TBD]	[Vendor]	TP-A-9	Outstanding		
Education Cameras	N		N	N	N				Medium	1	[TBD]	[Vendor]	TP-A-10	Outstanding		
Crestron Panels	N		N	N	N				Medium	1	[TBD]	[Vendor]	TP-A-11	Outstanding		
Irrigation System	N		N	N	N	Medium	2	4	N/A	N/A	N/A	KORE Irrigation	TP-A-12	Accepted?	2020-02-19	2020-02-20

7. Training Plan SAMPLE

This document is provided as a representative sample to establish a standard level of detail and rigor.



Owner Demonstration & Training Plan

Royal Columbian Hospital – Phase 1

System / Equipment	Centrifugal Chillers
Equipment Tags	1129-L0-CH-01/-02
Contract Division	23 64 00
Training Plan #	TP-M-00
Revision	Rev. 0 – Draft
Date	February 11 th , 2019

Training Provider	Johnson Controls
Instructor(s)	Steve Smith, Chiller O&M Specialist Johnson Controls ssmith@domainname.com

Summary of Training Sessions

#	Description	Audience	Duration
1	General O&M and User Training	FMO Shift Engineers: Group 1 User Group (Clinical, Porters)	4 hours (Last 00:15)
2	General O&M and User Training	FMO Shift Engineers: Group 2 User Group (Clinical, Porters)	4 hours (Last 00:15)
3	General O&M Training: Follow up	FMO Shift Engineers: Group 1	4 hours
4	General O&M Training: Follow up	FMO Shift Engineers: Group 2	4 hours
5	Controls and BAS Integration	FMO BAS Controls Techs	4 hours
6	Controls and BAS Integration: Follow-up	FMO BAS Controls Techs	4 hours
Total Duration			24 hours

Training Agendas

Training Agendas are provided in the next section for the following:

Session #	Description	Audience
1,2,3 & 4	General O&M Training	FMO Shift Engineers
5 & 6	Controls and BAS Integration	FMO BAS Controls Techs

Agendas for follow-up training sessions may be revised as required based on feedback from FMO personnel after initial sessions.

Owner Demonstration & Training Plan – Centrifugal Chillers

Royal Columbian Hospital – Phase 1



Topic	Reference Materials	Presenter	Duration (hh:mm)
Sessions 1, 2, 3 & 4 - General O&M Training			4:00
1. Introductions and Sign-In			
<i>Location: Classroom – Room TBD</i>			
<input type="checkbox"/> Round Table Introductions <input type="checkbox"/> Training Attendee Sign-In	- Attendance Form	JC (Steve)	00:05
2. System Overview & Design Intent			
<i>Location: Classroom – Room TBD</i>			
<i>Learning Objectives: Gain an understanding of design intent, and overall scope of work and layout.</i>			
<input type="checkbox"/> Explanation of System Design Concept <input type="checkbox"/> Review of Schematics, Risers and Equipment Layouts <input type="checkbox"/> Review of Control Schematics	- System Description Narratives - Chilled Water Schematic M-705 - Shop Drawing Submittal - Chiller Control Schematic	JC (Steve)	00:15
3. Use of O&M Manuals			
<i>Location: Classroom – Room TBD</i>			
<i>Learning Objectives: Get familiarized with O&M Manual structure, content and use. Understand warranties provided and maintenance obligations to maintain warranties.</i>			
<input type="checkbox"/> Review of Operation & Maintenance Manuals <input type="checkbox"/> Preventive Maintenance Schedule <input type="checkbox"/> Warranties <input type="checkbox"/> Valve Tag Schedule <input type="checkbox"/> Equipment Suppliers and Subcontractor List	- York Chiller IOM - PM Schedule from Mechanical O&M Manual	JC (Steve)	00:30
4. Health and Safety			
<i>Location: Classroom – Room TBD</i>			
<i>Learning Objectives: Understand potential hazards associated with the systems and how to work safely on and around them.</i>			
<input type="checkbox"/> Maintenance Personnel Qualifications <input type="checkbox"/> Hazard Assessment <input type="checkbox"/> WHMIS / MSDS Information <input type="checkbox"/> Personal Protective Equipment (PPE) Requirements <input type="checkbox"/> Critical Alarms	- Shop Drawing Submittal - York Chiller IOM - Maintenance Procedures PowerPoint presentation - Installed Equipment	JC (Steve)	00:30
5. Preventive Maintenance Requirements			
<i>Location: Classroom – Room TBD</i>			
<i>Learning Objectives: Understand maintenance requirements, how to perform maintenance procedures, and requirements for 3rd party maintenance service contractors.</i>			
<input type="checkbox"/> Preventive Maintenance Procedures <input type="checkbox"/> Special Maintenance Procedures <input type="checkbox"/> Seasonal Maintenance / Winterization <input type="checkbox"/> Spare Parts and Replacement Sources <input type="checkbox"/> Physical Demonstration at Unit(s) <input type="checkbox"/> Demonstration by <u>Trainees</u> to confirm understanding	- York Chiller IOM - Maintenance Procedures PowerPoint presentation - Installed Equipment	JC (Steve)	00:30

Owner Demonstration & Training Plan – Centrifugal Chillers

Royal Columbian Hospital – Phase 1



Topic	Reference Materials	Presenter	Duration (hh:mm)
6. Start-up and Shut-down Procedures			
<i>Location: On-site – At Installed Equipment</i> <i>Learning Objectives: Understand safe procedures for start-up and shutdown of equipment.</i>			
<input type="checkbox"/> Maintenance Shut-down Procedures <input type="checkbox"/> Start-up / Recommissioning Procedures <input type="checkbox"/> Demonstration <u>by Trainees</u> to confirm understanding	- York Chiller IOM - Installed Equipment	JC (Steve)	00:15
7. Control Setup and Programming			
<i>Location: On-site – At Installed Equipment</i> <i>Learning Objectives: Understand control systems design and all modes of operation. Learn how to interpret and respond appropriately to monitoring and alarm information. Learn how to modify and adjust control parameters.</i>			
<input type="checkbox"/> Control Hardware and Software <input type="checkbox"/> Normal Operation <ul style="list-style-type: none"> <input type="checkbox"/> Sequences of Operation <input type="checkbox"/> Setpoint Control and Adjustment <input type="checkbox"/> Schedule Control and Adjustment <input type="checkbox"/> Occupied/Unoccupied Modes <input type="checkbox"/> Seasonal Changeover Procedures (Auto/Manual) <input type="checkbox"/> System Response to Different Operating Conditions <input type="checkbox"/> Manual Mode of Operation <input type="checkbox"/> Alarms and Troubleshooting <input type="checkbox"/> Adjustments and optimizing methods for energy conservation <input type="checkbox"/> Interaction with Other Systems <ul style="list-style-type: none"> <input type="checkbox"/> Integration with BMS Systems <input type="checkbox"/> Provision / Capacity for Future Integration <input type="checkbox"/> Other <input type="checkbox"/> Demonstration <u>by Trainees</u> to confirm understanding	- York Chiller IOM - Shop Drawing Submittal - Installed Equipment (control panel)	JC (Steve)	02:00
8. Interaction with User Groups / Occupants			
<i>Location: On-site – Walkthrough of Occupied Spaces</i> <i>Learning Objectives: Understand how user groups will interact with the system.</i>			
<input type="checkbox"/> Basic Overview of System (for trainees not attending the main session) <input type="checkbox"/> Review of Equipment in Occupied Spaces <input type="checkbox"/> Monitoring, Alarms and Controls <input type="checkbox"/> Demonstration <u>by Trainees</u> to confirm understanding	- Installed Equipment - System Manual	JC (Steve)	00:15

Owner Demonstration & Training Plan – Centrifugal Chillers

Royal Columbian Hospital – Phase 1



Topic	Reference Materials	Presenter	Duration (hh:mm)
Sessions 5 & 6 – Controls and BAS Integration			4:00
1. Introductions and Sign-In			
<i>Location: Classroom – Room TBD</i>			
<input type="checkbox"/> Round Table Introductions <input type="checkbox"/> Training Attendee Sign-In	- Attendance Form	JC (Steve)	00:05
2. System Overview & Design Intent			
<i>Location: Classroom – Room TBD</i>			
<i>Learning Objectives: Gain an understanding of design intent, and overall scope of work and layout.</i>			
<input type="checkbox"/> Explanation of System Design Concept <input type="checkbox"/> Review of Schematics, Risers and Equipment Layouts <input type="checkbox"/> Review of Control Schematics	- System Description Narratives - Chilled Water Schematic M-705 - Shop Drawing Submittal - Chiller Control Schematic	JC (Steve)	00:15
3. Use of O&M Manuals			
<i>Location: Classroom – Room TBD</i>			
<i>Learning Objectives: Get familiarized with O&M Manual structure, content and use. Understand warranties provided and maintenance obligations to maintain warranties.</i>			
<input type="checkbox"/> Review of Operation & Maintenance Manuals <input type="checkbox"/> Control Drawings	- ESC Control Shop Drawings	JC (Steve)	00:10
4. Health and Safety			
<i>Location: Classroom – Room TBD</i>			
<i>Learning Objectives: Understand potential hazards associated with the systems and how to work safely on and around them.</i>			
<input type="checkbox"/> Critical Alarms	- Shop Drawing Submittal - York Chiller IOM - Installed Equipment	JC (Steve)	00:10
5. Preventive Maintenance Requirements			
<i>Location: Classroom – Room TBD; followed by on-site – At equipment control panels.</i>			
<i>Learning Objectives: Understand maintenance requirements, how to perform maintenance procedures, and requirements for 3rd party maintenance service contractors.</i>			
<input type="checkbox"/> Controls Maintenance Requirements <input type="checkbox"/> Demonstration by <u>Trainees</u> to confirm understanding	- Installed Equipment	JC (Steve)	00:10
6. Start-up and Shut-down Procedures			
<i>Location: On-site – At Installed Equipment</i>			
<i>Learning Objectives: Understand safe procedures for start-up and shutdown of equipment.</i>			
N/A	N/A	N/A	N/A

Owner Demonstration & Training Plan – Centrifugal Chillers

Royal Columbian Hospital – Phase 1



Topic	Reference Materials	Presenter	Duration (hh:mm)
7. Control Setup and Programming			
<p><i>Location: On-site – At Installed Equipment</i></p> <p>Learning Objectives: <i>Understand control systems design and all modes of operation. Learn how to interpret and respond appropriately to monitoring and alarm information. Learn how to modify and adjust control parameters.</i></p>			
<ul style="list-style-type: none"> <input type="checkbox"/> Control Hardware and Software <input type="checkbox"/> Normal Operation <ul style="list-style-type: none"> <input type="checkbox"/> Sequences of Operation <input type="checkbox"/> Setpoint Control and Adjustment <input type="checkbox"/> Schedule Control and Adjustment <input type="checkbox"/> Occupied/Unoccupied Modes <input type="checkbox"/> Seasonal Changeover Procedures (Auto/Manual) <input type="checkbox"/> System Response to Different Operating Conditions <input type="checkbox"/> Manual Mode of Operation <input type="checkbox"/> Alarms and Troubleshooting <input type="checkbox"/> Adjustments and optimizing methods for energy conservation <input type="checkbox"/> Interaction with Other Systems <ul style="list-style-type: none"> <input type="checkbox"/> Integration with BMS Systems <input type="checkbox"/> Provision / Capacity for Future Integration <input type="checkbox"/> Other <input type="checkbox"/> Demonstration <u>by Trainees</u> to confirm understanding 	<ul style="list-style-type: none"> - York Chiller IOM - Shop Drawing Submittal - Installed Equipment (control panel) - BAS 	JC (Steve)	03:00
9. Interaction with User Groups / Occupants			
<p><i>Location: On-site – Walkthrough of Occupied Spaces</i></p> <p>Learning Objectives: <i>Understand how user groups will interact with the system.</i></p>			
<ul style="list-style-type: none"> <input type="checkbox"/> Basic Overview of System (for trainees not attending the main session) <input type="checkbox"/> Review of Equipment in Occupied Spaces <input type="checkbox"/> Monitoring, Alarms and Controls <input type="checkbox"/> Demonstration <u>by Trainees</u> to confirm understanding 	<ul style="list-style-type: none"> - Installed Equipment - System Manual 	JC (Steve)	00:15

Owner Demonstration & Training Plan – Centrifugal Chillers

Royal Columbian Hospital – Phase 1



APPENDIX - Training Materials

The attached reference documents (listed below) shall form part of this training plan:

Document	Produced By	Rev. # / Version
O&M Manual Materials		
Mechanical O&M Manuals	KD Engineering	
Centrifugal Chiller Submittal SD-236416-KPH-0001_S3	Johnson Controls	Rev. 3 Reviewed as Noted
Installation, Operation & Maintenance (IOM) Manual	York	
Mechanical Drawings		
- M705 Chilled Water Schematic	Stantec	Rev. 2 Issued for STN-SI-0263 2018-12-13
- M135b Energy Centre Lower Hydronic Area b	Stantec	Rev. 1 Issued for Construction 2018-07-11
Supplementary Presentation Materials		
System Description and Fundamentals of Operation Narrative	Johnson Controls	
Maintenance Procedures PowerPoint Presentation	Johnson Controls	

NOTE: *Supplementary Training Materials to be submitted along with this Training Plan for review. References to common project documents such as drawings, specs and O&M Manuals are acceptable provided that all reviewing parties have access to them.*

8. Sampling Rate for Commissioning Authority Functional Testing

The Commissioning Authority will witness at a minimum, contractor functional testing for each piece of primary equipment, unless there are multiple units, in which case a sampling strategy may be used.

In no case will the number of units witnessed be less than ten (10), nor less than 20% of the total number of identical or very similar units, or less than the minimum sampling rates defined as follows. This minimum sampling rate will apply to any items not listed here.

(Note: Prefunctional checkout phase includes 100% device verification by installing contractor; no sampling strategies will be used for prefunctional checkout.)

Division/Equipment	XX% Sample
OPENINGS (DIVISION 08)	
Door Hardware (non-electrified)	25%
Door Hardware (electrified)	100%
ENVELOPE	
Envelope Performance Testing	25% <i>(100% by Building Envelope Specialist)</i>
EQUIPMENT (DIVISION 11/12)	
Equipment	100%
CONVEYING EQUIPMENT (DIVISION 14)	
Elevators	50%
PNEUMATIC TUBE SYSTEM	
Pneumatic Tube System	100%
PLUMBING (DIVISION 22)	
Domestic Hot Water Heating	100%
Sump Pumps	100%
Metering	100%
Air and Water Balancing	10%
HEATING, VENTILATING AND AIR CONDITIONING (DIVISION 23)	
Chilled Water System	100%
Hydronic Heating System	100%
Steam System	100%
Air Handling Units / Makeup Air Units	100%
Smoke Dampers	100%
Terminal Units	50%
Air and Water Balancing	10%

INTEGRATED AUTOMATION (DIVISION 25)

Sequences of Operation	100%
Air Flow Stations	100%
Metering Devices	100%

ELECTRICAL (DIVISION 26)

Emergency Lighting	100%
Exit Lighting	100%
Metering Integration	100%
Building Integrated System Test	100%
Lighting Controls	25%
Motor Control Centres	25%
Variable Frequency Drives	25%
Synchronized Clocks	25%
Branch Circuit Receptacles	100% (critical V/DV/UPS receptacles)

COMMUNICATIONS (DIVISION 27)

Nurse Call / Code Blue Systems	100%
Intercom System	100%
Public Address System	25%
Audio Visual Systems	20%

ELECTRONIC SAFETY AND SECURITY (DIVISION 28)

Door Access Controls	100%
Panic / Duress	100%
Fire Alarm Integrations (HVAC, Doors, Elevator...)	100%
CCTV / Video Surveillance	100%
Intrusion Alarm	25%

If 10% or more of the units in the first sample fail the functional performance tests, test another XX% (per above) of the group (the second sample).

If 10% or more of the units in the second sample fail, test all remaining units in the whole group.

If at any point, frequent failures are occurring and testing is becoming more troubleshooting than verification, the Commissioning Authority may stop the testing and require the responsible Project Co subcontractor to re-perform and document a checkout of the remaining units, prior to continuing with functionally testing the remaining units.

9. Commissioning Report Table of Contents

1. Table of Contents
2. Executive Summary
3. Deficiency List
4. Commissioning Process Matrix (Equipment / Systems List)
5. Prefunctional Checklists
6. Functional Performance Checklists
7. O&M Manual Review
8. Demonstration and Training Records
9. Commissioning Issues and Resolutions Log
10. Commissioning Meeting Minutes
11. Commissioning Schedules
12. Commissioning Field Reviews, Progress Reports
13. Authority's Project Requirements
14. Basis of Design

10. Systems Manual Table of Contents

Draft Systems Manual Table of Contents provided below based on LEED v4 requirements. Project Co will coordinate with the Authority to confirm the desired structure and organization through the submittal review process.

1. Introduction and Executive Summary
2. Current Facility Requirements
 1. Basis of Design
 2. Systems Descriptions
 3. Single Line Diagrams and Schematics
 4. As-Built Documentation of Building Envelope Systems
 5. Sequences of Operation
 6. Building Occupancy and Equipment Runtime Schedules
 7. HVAC Setpoints
 8. Requirements for Minimum Outside Air and Lighting Levels
 9. Seasonal Changes in Operational Schedules or Setpoints
 10. Facility Documentation Log
 1. As-Built Drawings and Specifications
 2. Operation and Maintenance (O&M) Manuals
 3. Commissioning and TAB Reports
 4. Maintenance Contractor Reports
 5. Reports and Studies (Miscellaneous)
3. Operation and Maintenance Plan
 1. Preventive Maintenance Plan
 2. Extended Warranty List
 3. List of Equipment Suppliers and Contractors
 4. O&M / Site Events Log
 5. Ongoing Commissioning Plan
 1. Continuous Tasks for Critical Facilities
 2. Periodic Cx Requirements
 3. Recommended Schedule for Recommissioning
 4. Recommended Schedule for Recalibration of Sensors and Actuators
 5. Plan for Ongoing Training
 6. Plan for Updates to Systems Manual
4. Appendix - Document Templates