

Activity ID	Activity Name	Original Duration	Start	Finish	2019												2020												2021												2022	
					Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb								
<b>Royal Inland Hospital Patient Care Tower Project - Project Schedule</b>					791	15-Nov-18	15-Feb-22																																			
FF&E MANAGEMENT PROCESS - DATES TO BE COORDINATED WITH CLIENT AND SITE TEAM					791	15-Nov-18	15-Feb-22																																			
00-EQ-470	Financial Close	0	15-Nov-18			♦																																				
00-EQ-550	100% DD Submission	0	19-Jul-19							♦																																
00-EQ-650	100% CD Submission	0	26-Jun-20																				♦																			
00-EQ-740	Service Commencement	0	15-Feb-22																												♦											
00-EQ-830	Final Completion	0	15-Feb-22																												♦											
<b>1.0 PROJECT MANAGEMENT</b>					242	19-Nov-18	15-Nov-19																																			
<b>1.1 EQUIPMENT STEERING COMMITTEE (ESC)</b>					22	19-Nov-18	19-Dec-18																																			
00-EQ-100	Meeting - review scope, objectives, schedule, terms and understanding	1	19-Nov-18	20-Nov-18																																						
00-EQ-170	Revise FF&E project schedule and integrate client comments	20	20-Nov-18	18-Dec-18																																						
00-EQ-260	Meeting - to review baseline project schedule and procurement path forward, templates, protocols, etc.	1	18-Dec-18	19-Dec-18																																						
00-EQ-350	Submission of FF&E Baseline Schedule and supporting documentation	0	19-Dec-18																																							
<b>1.2 PROCUREMENT SCHEDULING, DOCUMENTATION &amp; TEMPLATES</b>					81	19-Jul-19	15-Nov-19																																			
00-EQ-440	Meeting - to review procurement scope of work, confirm templates and responsibilities	1	19-Jul-19	19-Jul-19																																						
00-EQ-450	Revisions to procurement schedule, documentation and templates	80	22-Jul-19	14-Nov-19																																						
00-EQ-460	Procurement Schedule & Templates Complete	0	15-Nov-19																																							
<b>2.0 PLANNING &amp; DATABASE MANAGEMENT</b>					233	15-Jul-19	26-Jun-20																																			
<b>2.1 DATABASE &amp; SPACE PLAN DRAWINGS</b>					233	15-Jul-19	26-Jun-20																																			
00-EQ-480	User Group Meetings - 100% DD & CD user sessions	100	15-Jul-19	06-Dec-19																																						
00-EQ-490	Revisions to drawings and FF&E list as per feedback from user meetings	20	06-Dec-19	15-Jan-20																																						
00-EQ-500	Issue Drawings and FF&E List as part of 100% CD Submission (sign-off packages)	0	26-Jun-20																																							
<b>3.0 PROCUREMENT MANAGEMENT - tenders to be specified upon project start-up</b>					641	02-May-19	09-Dec-21																																			
<b>3.1 CATEGORY 1 (AUTHORITY PROCURE, PROJECT CO INSTALL) - 175 unique items, 10,694 total quantity</b>					521	26-Sep-19	10-Nov-21																																			
<b>Domestic &amp; Commercial Equipment tender bundles</b>					521	26-Sep-19	10-Nov-21																																			
00-EQ-510	Authority to administer procurements and evaluations	240	26-Sep-19	21-Sep-20																																						
00-EQ-520	Final Vendors Awarded	0	21-Sep-20																																							
00-EQ-530	Technical review of shop drawings and submittals	80	21-Sep-20	21-Jan-21																																						
00-EQ-540	Authority to approve and issue POs	40	21-Jan-21	19-Mar-21																																						
00-EQ-560	Vendor Contracts & Purchase Orders Complete	0	19-Mar-21																																							
00-EQ-570	TIMELINE - manufacturing and confirm delivery readiness	100	22-Mar-21*	16-Aug-21																																						
00-EQ-580	TIMELINE - installation, electrical / mechanical setup and testing	40	16-Aug-21	13-Oct-21																																						
00-EQ-590	Installations Complete	0	13-Oct-21																																							
00-EQ-600	TIMELINE - customer acceptance testing / training	20	13-Oct-21	09-Nov-21																																						
00-EQ-610	Acceptance & Training Complete	0	10-Nov-21*																																							
<b>Loose Furniture &amp; Accessories tender bundles</b>					461	02-Jan-20	10-Nov-21																																			
00-EQ-620	Authority to administer procurements and evaluations	200	02-Jan-20*	20-Oct-20																																						
00-EQ-630	Final Vendors Awarded	0	20-Oct-20																																							
00-EQ-640	Technical review of shop drawings and submittals	80	20-Oct-20	19-Feb-21																																						
00-EQ-660	Authority to approve and issue POs	40	19-Feb-21	20-Apr-21																																						
00-EQ-670	Vendor Contracts & Purchase Orders Complete	0	20-Apr-21																																							

### Royal Inland Hospital Patient Care Tower Project - Project Schedule

Date	Revision	Checked	Approved
19-Oct-18	Financial Close Schedule		

Activity ID	Activity Name	Original Duration	Start	Finish	2019												2020												2021												2022	
					Sep-19	Oct-19	Nov-19	Dec-19	Jan-20	Feb-20	Mar-20	Apr-20	May-20	Jun-20	Jul-20	Aug-20	Sep-20	Oct-20	Nov-20	Dec-20	Jan-21	Feb-21	Mar-21	Apr-21	May-21	Jun-21	Jul-21	Aug-21	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22								
<b>3.2 CATEGORY 2 (AUTHORITY PROCURE, AUTHORITY INSTALL) - 11 unique items, 334 total quantity</b>		401	28-Feb-20	13-Oct-21																																						
<b>Information Technology Equipment &amp; Accessories</b>		401	28-Feb-20	13-Oct-21																																						
00-EQ-680	TIMELINE - manufacturing and confirm delivery readiness	80	21-Apr-21	16-Aug-21																																						
00-EQ-690	TIMELINE - installation, electrical / mechanical setup and testing	40	16-Aug-21	13-Oct-21																																						
00-EQ-700	Installations Complete	0	13-Oct-21																																							
00-EQ-710	TIMELINE - customer acceptance testing / training	20	13-Oct-21	09-Nov-21																																						
00-EQ-720	Acceptance & Training Complete	0	10-Nov-21																																							
<b>3.3 CATEGORY 3 (AUTHORITY PROCURE, AUTHORITY INSTALL) - 27 unique items, 281 total quantity</b>		561	30-Jul-19	10-Nov-21																																						
<b>Medical &amp; Surgical Equipment tender bundles</b>		561	30-Jul-19	10-Nov-21																																						
00-EQ-730	Authority to administer procurements and evaluations	200	28-Feb-20*	16-Dec-20																																						
00-EQ-750	Final Vendors Awarded	0	16-Dec-20																																							
00-EQ-760	Technical review of shop drawings and submittals	80	16-Dec-20	20-Apr-21																																						
00-EQ-770	Authority to approve and issue POs	40	20-Apr-21	16-Jun-21																																						
00-EQ-780	Vendor Contracts & Purchase Orders Complete	0	16-Jun-21																																							
00-EQ-790	TIMELINE - manufacturing and confirm delivery readiness	60	17-Jun-21	14-Sep-21																																						
00-EQ-800	TIMELINE - installation, electrical / mechanical setup and testing	20	14-Sep-21	13-Oct-21																																						
00-EQ-810	Installations Complete	0	13-Oct-21																																							
<b>3.4 CATEGORY 4 (AUTHORITY PROCURE, AUTHORITY INSTALL) - 5 unique items, 65 total quantity</b>		621	02-May-19	10-Nov-21																																						
<b>Architcturally Significant Equipment tender bundles</b>		621	02-May-19	10-Nov-21																																						
00-EQ-820	Authority to administer procurements and evaluations	280	30-Jul-19*	21-Sep-20																																						
00-EQ-840	Final Vendors Awarded	0	21-Sep-20																																							
00-EQ-850	Technical review of shop drawings and submittals	80	21-Sep-20	21-Jan-21																																						
00-EQ-860	Authority to approve and issue POs	40	21-Jan-21	19-Mar-21																																						
00-EQ-870	Vendor Contracts & Purchase Orders Complete	0	19-Mar-21																																							
00-EQ-880	TIMELINE - manufacturing and confirm delivery readiness	100	22-Mar-21	16-Aug-21																																						
00-EQ-890	TIMELINE - installation, electrical / mechanical setup and testing	40	16-Aug-21	13-Oct-21																																						
00-EQ-900	Installations Complete	0	13-Oct-21																																							
00-EQ-910	TIMELINE - customer acceptance testing / training	20	13-Oct-21	09-Nov-21																																						
00-EQ-920	Acceptance & Training Complete	0	10-Nov-21*																																							
<b>3.4 CATEGORY 4 (AUTHORITY PROCURE, AUTHORITY INSTALL) - 5 unique items, 65 total quantity</b>		621	02-May-19	10-Nov-21																																						
<b>Architcturally Significant Equipment tender bundles</b>		621	02-May-19	10-Nov-21																																						
00-EQ-1000	Installations Complete	0	13-Oct-21																																							
00-EQ-1010	TIMELINE - customer acceptance testing / training	20	13-Oct-21	09-Nov-21																																						
00-EQ-1020	Acceptance & Training Complete	0	10-Nov-21*																																							
00-EQ-930	Authority to administer procurements and evaluations	320	02-May-19*	20-Aug-20																																						
00-EQ-940	Final Vendors Awarded	0	20-Aug-20																																							
00-EQ-950	Technical review of shop drawings and submittals	80	20-Aug-20	15-Dec-20																																						
00-EQ-960	Authority to approve and issue POs	40	16-Dec-20	19-Feb-21																																						
00-EQ-970	Vendor Contracts & Purchase Orders Complete	0	19-Feb-21																																							
00-EQ-980	TIMELINE - manufacturing and confirm delivery readiness	120	22-Feb-21*	16-Aug-21																																						
00-EQ-990	TIMELINE - installation, electrical / mechanical setup and testing	40	16-Aug-21	13-Oct-21																																						
<b>Clinical Equipment tender bundles</b>		561	30-Jul-19	10-Nov-21																																						
00-EQ-1030	Authority to administer procurements and evaluations	280	30-Jul-19*	21-Sep-20																																						



